

ALL MEASUREMENT ARE TAKEN FROM OUTSIDE OF RIM WALL

BH 26

- 1) Make sure tubs/shower are trapped and boxes installed**
- 2) Sewer stub out of house 7' from front wall - if can get out , then leave coupling , tee for outside guy to extend when he digs**
- 3) Double check measurements when done**

